

**Roadway Improvements Along Berlin Road (CR 702)**  
**Lindenwold Borough, Camden County**  
**Contractor: South State**

**WEEKLY PROGRESS REPORT #2**  
**April 1, 2024, to April 5, 2024**



*Figure 1. Inlet and DIP placement for road crossing at STA 63+50*



*Figure 2. RCP placement along Berlin Road*



**Work Completed the Week of April 1 through April 5, 2024:**

The subcontractor, Asphalt Paving Systems, performed inlet and pipe installation starting at STA 63+50. DIP was installed in road crossings and inlets #6A and #6B were placed. RCP installation continued along Berlin Rd. to STA 64+62.

**Anticipated Work for the Week of April 8, 2024:**

The subcontractor, Asphalt Paving Systems, will continue along Berlin road with RCP installation.

**Project Dates:**

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

**FRENCH & PARRELLO ASSOCIATES**

A handwritten signature in black ink, appearing to read 'Praise Akanbi', with a long horizontal flourish extending to the right.

Praise Akanbi  
Staff Engineer