

**Roadway Improvements Along Berlin Road (CR 702)
Lindenwold Borough, Camden County
Contractor: South State**

**WEEKLY PROGRESS REPORT #2
April 8, 2024, to April 12, 2024**



Figure 1. Inlet and RCP installation for road crossing at STA 86+55



Figure 2. Tree removal along Berlin Road

Work Completed the Week of April 8 through April 12, 2024:

The subcontractor, Asphalt Paving Systems, performed Inlet and pipe installation along Berlin Road. Additional installation included RCP and inlet placements near Gibbsboro Road. The landscaping subcontractor, Bergholz, removed 4 trees along Berlin Road.

Anticipated Work for the Week of April 15, 2024:


The contractor, Asphalt Paving Systems, will continue along Berlin Road with RCP placement. Sidewalk and Curb construction will commence at the intersection of Linden Avenue and Berlin Road.

Project Dates:

- Bid Opening: July 12, 2023
- Notice to Proceed: March 18, 2024
- Start Date: March 27, 2024
- Original Substantial Completion Date: August 15, 2024 (150 Calendar Days)
- Stop Work Date:
- Amended NTP:
- Original Final Completion Date: September 14, 2024 (180 Calendar Days)
- Revised Substantial Completion Date:
- Revised Final Completion Date:
- Initial Award: \$2,041,000.00

Prepared By:

FRENCH & PARRELLO ASSOCIATES

A handwritten signature in black ink, appearing to read 'P. Akanbi', with a long horizontal flourish extending to the right.

Praise Akanbi
Staff Engineer