

Department of Public Works

Susan Shin Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #1
August 20 to August 24, 2018



Temporary Driveway Entrance for Clementon Plaza



Viewing Temporary Driveway from the Plaza



Starting the clearing near the bridge where the Pedestrian Bridge will be placed



Temporary Pole set for Aerial lines to be relocated.

Partial NTP : August 15, 2018

Contractor Duration: 512 days

A Partial Notice to Proceed was giving to allow the contractor to start work on the Temporary Driveway for the Plaza, Set the Pedestrian Bridge, and install water main wet taps to permit for water bypass.

On Friday August 17, 2018 Verizon placed 4 Temporary poles. They returned on Tuesday to set the last pole just east of where the Temporary Driveway was being worked on. Atlantic City Electric requested one of the poles to be relocated to make a shorter span distance. Verizon complied. The last pole hit a pipe which was believed to be an abandoned gas service. South Jersey Gas confirmed it was abandoned.

The Contractor, Midlantic, started work on the project Monday August 20, 2018. They started by clearing site for the utility companies and for the Temporary Driveway. They have also started to excavate where the Temporary Driveway will be constructed.

Next week activities will continue on Construction of the temporary driveway and Utility Companies will be installing the aerial lines for the temporary location.

Prepared by: Tony Guerrieri, AECOM Project Manager