

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**Coles Road (CR 627)
Roadway Improvement Project
Vicinity of NJSH 38**

to

County Line (MP 2.21)
*Township of Cherry Hill
Camden County, New Jersey*

Progress Report #4

Monday June 11, 2018 to Friday June 15, 2017



**Figure 1
HMA Apron
Cherry Hill Township Pump Station**

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 2
Base Install along Shoulder and Leveling with Temporary Striping

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 3
Excavation for Typical Concrete Base Repair



Work Completed last few weeks (Since Spring Re-Start up):

Charles Marandino, LLC completed shoulder excavation with HMA base installation; leveling course and temporary line striping. Contractor continuing the excavation and pouring of concrete base/joint repairs.

- **PROGRESS NEXT TWO (2) WEEKS**
 - Marandino will continue with the concrete base/joint repairs.
- **NEXT MEETING**
 - Friday June 22, 2018

Notice to Proceed Date: **October 2, 2017**

Anticipated Completion Date: **Thursday June 28, 2018**

Respectfully submitted,
Anthony C. O'Toole
Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW
John Wolick, Director CCDPW
Gary Giglio, Marandino
2018.06.15.#4progressmeeting.coles.marandino