

**Coles Road (CR 627)
Roadway Improvement Project
Vicinity of NJSH 38**

to

County Line (MP 2.21)
*Township of Cherry Hill
Camden County, New Jersey*

Progress Report #6

Monday June 25, 2018 to Friday June 29, 2018



Figure 1
Finish Paving – Saw and Seal Layout

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 2
Finish Paving – Saw and Seal Layout

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Figure 3
Finish Paving – Saw and Seal Layout



Work Completed week of June 25, 2018 to June 29, 2018:

Arawak Paving on behalf of Charles Marandino, LLC completed the HMA surface course paving as well as the HMA driveways.

- **PROGRESS WEEK OF JULY 2, 2018 TO JULY 6, 2018:**
 - Charlie Marandino's sub-contractor is scheduled to complete sawing and sealing on Tuesday July 3rd. Line Striping to be scheduled immediately thereafter.

- **NEXT MEETING**
 - Final Walk Thru – Monday July 9th

Notice to Proceed Date: **October 2, 2017**

Anticipated Completion Date: **Thursday, June 28, 2018**

Respectfully submitted,
Anthony C. O'Toole
Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW
John Wolick, Director CCDPW
Gary Giglio, Marandino
2018.06.29.#6progressmeeting.coles.marandino