

**Camden County Department of Public Works
Division of Engineering
Superstructure Repairs for Cuthbert Boulevard (CR 636) Bridge and
Grove Street (CR 644) Bridge over Cooper River
Camden County, New Jersey
Weekly Progress Report No. 2
August 6, 2018 to August 11, 2018**



Figure 1: Grove St. Bridge Near-White Blast & Paint

Work Completed Week of August 6, 2018

- Grove St. Bridge
 - MPT detour in place for two days with Haddonfield Police assistance (8/9-8/10)
 - Pollution Control Containment system constructed
 - Near-White Blasting & Primer operations complete
- Cuthbert Blvd. Bridge
 - MPT right lane closure with Haddon Twp. Police assistance
 - Near-White Blasting & Primer operations complete

Superstructure Repairs for Cuthbert Boulevard (CR 636) Bridge and Grove Street (CR 644) Bridge over Cooper River

Camden County, New Jersey

Weekly Progress Report No. 2: 8/6/18 – 8/11/18

Quantities Week of August 6, 2018

Cuthbert Blvd. Bridge

- **Item 10** - Pollution Control System (in progress)
- **Item 11** - Near-White Blast Cleaning & Painting (in progress)
- **Item 13** – Police Uniform Law Enforcement Officer (15 hr.)

Grove St. Bridge

- **Item 23** – Pollution Control System (in progress)
- **Item 24** – Near-White Blast & Painting (in progress)
- **Item 26** – Police Uniform Law Enforcement Officer (79 hr.)

Summary of Work Completed Week of August 6, 2018

Grove St. Bridge

South State Inc. (SSI) had their subcontractor, Allied Painting Inc (API) install Pollution Control System shielding at Grove St. The contractor installed the shielding and work platform per the approved shop drawing. The metal decking was hung by cables from the concrete deck. Tarps were installed at both East & West sides of bridge. Crew then preform Near-White Blast and applied Primer paint coat. SSI set in place MPT for Detour assisted by Haddonfield Police for the two days of Near-White Blasting and Primer application. JMT representative visited the site to perform inspection of the steel once blasted.

Cuthbert Blvd. Bridge

South State Inc. (SSI) along with Haddon Twp. Police set in place MPT for right lane closure during Near-White Blast & Primer application. Allied Painting Inc. (API) finished installation of Pollution Control System tarps at both the East & West sides of bridge. Crew then set up equipment and proceeded to perform the Near-White Blast & Primer paint application as per specifications. JMT representative visited the site to perform inspection of the steel once blasted.

Anticipated Work for Week of August 13, 2018

SSI to submit Demolition Plan Submittal for approval. Structure steel martial is scheduled for delivery to Cuthbert Blvd. Bridge on Thursday. If demolition plan is submitted and approved in time crew may start demolition of diaphragms once MPT is in place for double left lane closure on Friday 8/17/2018.

**Superstructure Repairs for Cuthbert Boulevard (CR 636) Bridge
and Grove Street (CR 644) Bridge over Cooper River
Camden County, New Jersey
Weekly Progress Report No. 2: 8/6/18 – 8/11/18**



Figure 2: Cuthbert Blvd. Bridge Prime Coat

Notice to Proceed

July 16, 2018

Contract Completion

Substantial Completion

March 27, 2018

Final Completion

April 26, 2019

Prepared By:

Joseph R. Ragusa, P.E.
Construction Manager
Remington and Vernick Engineers