



**WESTFIELD AVENUE (CR 610)  
MILL & OVERLAY PROJECT – PHASE I  
42<sup>ND</sup> STREET TO VICINITY OF TINSMAN AVENUE  
ERI Job # 30750 45  
Township of Pennsauken  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #15  
June 4, 2018 to June 8, 2018**



*Figure: 1 – HMA milling of the eastbound lane between 42<sup>nd</sup> Street and Browning Road*



*Figure: 2 – HMA milling of the eastbound lane between 42<sup>nd</sup> Street and Browning Road*



*Figure: 3 – HMA milling of the westbound lane between 42<sup>nd</sup> Street and Browning Road*

**Work Completed the Week of June 4, 2018:**

Asphalt Paving Systems, Inc's milling crew milled out the existing asphalt surface course in both the eastbound and westbound lanes between 42<sup>nd</sup> Street and Tinsman Avenue. The milling crew milled 11,555 square yards of existing asphalt surface course.

**#2: Police Uniform Law Enforcement Officer – 56 Hours**

**#10: HMA Milling, 3" or Less – 11,555 SY**

**Anticipated Work for the Week of June 11, 2018:**

APS's milling crew will complete the milling at the Browning Road intersection. The paving crew will then perform any required base repairs and raise and/or reset any manholes, inlets, or utility castings as needed. The paving crew will then install a 1" binder rich intermediate course in preparation of the 2" HMA 9.5M64 overlay the following week.

**Notice to Proceed Date: September 18, 2017**

**Anticipated Completion Date: June 29, 2018**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll'.

C. Jeremy Noll, PE, CME  
Resident Engineer  
Environmental Resolutions, Inc.