

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 35

Friday, October 29, 2021



Figure 1: Camden School Driveway HMA Placement Figure 2: HMA Intermediate Course Placement

- **ITEMS COMPLETED THIS PAST WEEK**
 - P&A Construction completed various paving areas including Kearsley Road and Berlin Cross Keys Road (Intermediate HMA Placement 100% Completed)
 - Contractor installed various HMA pavement sections at the school between Building 11 and Building 12

- Contractor reset approximately ten (10) manholes
- Subcontractor on site began new signage installation

- Diehl Electrical on site to work on electrical near Kearsley Rd intersection

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete new signage installation
 - Begin HMA top course paving (Estimate 2 weeks to complete)
 - Complete striping after top course is placed
 - Begin punchlist items on site
 - Complete driveway apron installation for Park Nation driveway

- **NEXT MEETING**
 - Biweekly meeting 11/10/21

- **Project is 75% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Substantial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Paul Nolan

Colliers Engineering and Design