

**Department of
Public Works**

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 36

Friday, November 5, 2021



Figure 1: Camden School Driveway HMA Placement



Figure 2: HMA Surface Course Placement

- **ITEMS COMPLETED THIS PAST WEEK**
 - P&A Construction completed various paving areas including Kearsley Road and Berlin Cross Keys Road (Intermediate HMA Placement 100% Completed)
 - Contractor prepared pavement section for paving

- Diehl Electrical on site to work on electrical near Kearsley Rd intersection
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete new signage installation
 - Begin HMA top course paving (Estimate 2 weeks to complete)
 - Complete striping after top course is placed
 - Begin punchlist items on site
 - Complete driveway apron installation for Park Nation driveway
- **NEXT MEETING**
 - Biweekly meeting 11/10/21
- **Project is 85% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Substantial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Paul Nolan

Colliers Engineering and Design