

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Colliers Engineering and Design Project No 19002364G3

Progress Report # 37

Friday, November 12, 2021



Figure 1: Berlin X-Keys Road - striping



Figure 2: Berlin X-Keys Road - striping

- **ITEMS COMPLETED THIS PAST WEEK**
 - P&A Construction completed various paving areas including main line paving of the entire Berlin Cross Keys Road.
 - Contractor completed 80% of striping
 - Installed HMA ramps at school

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Complete new signage installation
 - Complete striping
 - Complete signal turn on
 - Begin punchlist items on site

- **NEXT MEETING**
 - Biweekly meeting 11/24/21

- **Project is 95% completed based on cost**

Bid Opening Date: October 20, 2020

Notice to Proceed: February 15th, 2021

Start Date: February 15th, 2021

Substantial Completion Date: February 15th, 2022

Stop Work: N/A

Amended NTP: N/A

Final Completion Date: N/A

Initial Award: \$5,935,329.81

Prepared By: Paul Nolan

Colliers Engineering and Design