

**Camden County Department  
Department of Public Works**



**LAKE BOULVARD (CR 698) ROADWAY  
MILL AND OVERLAY, LINDENWOLD  
NJDOT(FY2016) Project  
CONTRACTOR: APS  
DESIGNER: ARH ASSOICIATES  
Township of Lindenwold  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #1  
Start work: 04/24/2019(Wednesday)  
Report#1-April 24,2019 to May 3,2019**



*Figure: 1 – Utility pipe replacement near W.park Ave on lake Blvd.*



*Figure: 3 – Utility structure rebuild near W.park Ave on lake Blvd (Looking East South side).*

#### **Work Completed the Week of May 3, 2019**

Asphalt Paving Systems, Inc. started working east corner of Lake Blvd near West Park Ave. APS set up traffic Control devices for Whole Lake Blvd closed during construction expect local traffic. APS is working on Utility work near house#108. Work includes Excavate trench Area, Remove Existing Pipe and replace pipe and Tie into type B inlet reconstruction, install fabric-Backfill trench area. Install DGA compact trench are and Tie in temporary Drainage system for off hours

#### **Anticipated Work for the Week of May 3, 2019**

APS will continue working on utility work for rest of week in between west park Ave and Columbia Ave. Also, APS doing test holes for verify existing Sewer main and other utilities along Lake Blvd. Work will be continue for Replacing sewer force main and according to Design plans any proposed structure rebuild or pipes needs to replace.

**Notice to Proceed Date:** April 22,2019

**Contract Completion Date:** 120 Calendar Days  
(Weather Permitting)

Prepared By:  
*Vibhuti Bhimani*  
Vibhuti Bhimani  
Senior Engineer  
Camden County Public Works