

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

**East Atlantic Avenue (C.R. 729)
over Nicholson Road (C.R. 635)
Bridge Replacement Project**

*Borough of Audubon
County of Camden, New Jersey
Weekly Progress Report
Monday 10/09/2017 thru Friday 10/13/2017*



Figure 1
PSE&G on-site to install new utility poles

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 2

PSE&G drilling for the placement of new utility pole

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 3

New pole adjacent to existing pole at E. Atlantic Avenue and Nicholson Road Intersection

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com

The following Construction Activities took place between 10/09/17 thru 10/13/17

PSE&G

PSE&G was on-site on Friday, October 13, 2017 to install new poles. A total of 4 utility pole were placed/

Quantities to Date

No quantities to date. Contractor is not in site.

Traffic Safety

During PSE&G's work, one Audubon Police Officer was on-site.

Anticipated Work for the 10/16/17 thru 10/20/17

PSE&G to continue work placing utility poles, installing new wires, and de-energizing existing wires.

Full Notice to Proceed: 09/28/17

Anticipated Completion Date: 11/20/18

Prepared By: Alfred Brenner
Resident Engineer