

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**East Atlantic Avenue (C.R. 729)
over Nicholson Road (C.R. 635)
Bridge Replacement Project**

*Borough of Audubon
County of Camden, New Jersey
Weekly Progress Report
Monday 10/16/2017 thru Friday 10/20/2017*



Figure 1
PSE&G framing new utility pole on East Atlantic Avenue



Figure 2

Contractor installing anchor plates on the North Abutment

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

camden*i*county

Making It Better, Together.



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com



Figure 3

PSE&G placing sleeves to de-energize wires.

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

The following Construction Activities took place during the period stated above.

PSE&G

PSE&G worked to place new wires along Nicholson Road, and de-energized and decommissioned the old wires within the project site.

Contractor

Contractor installed "Road closed to thru traffic" on Merchant Street. Additionally, the Contractor installed Anchor Plates on the north abutment.

Quantities to Date

No quantities to date.

Traffic Safety

"Road Closed to thru traffic" signs installed on Merchant Street. Detour signs installed per COP1.

Anticipated Work for the 10/23/17 thru 10/27/17

PSE&G to complete work. Temporary fence and concrete barrier will be installed in preparation for demo on Monday, October 30.

Full Notice to Proceed: 09/28/17

Anticipated Completion Date: 11/20/18

Prepared By: Alfred Brenner
Resident Engineer