

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**East Atlantic Avenue (C.R. 729) over Nicholson Road (C.R. 635)
Bridge Replacement Project**

Borough of Audubon
County of Camden, New Jersey
Weekly Progress Report
Monday 11/27/2017 thru Friday 12/01/2017

No work was completed during the time period stated above due to the temporary sheeting submittal. The Temporary Sheeting Submittal was approved November 30, 2017.

Anticipated Work for the 12/04/17 thru 12/08/17

Construction activities are planned to resume on Monday, December 4, 2017. Temporary sheeting will be driven to protect the Conrail bridge.

Notice to Proceed: 09/28/17

Anticipated Completion Date: 11/20/18

Prepared By: Alfred Brenner
Resident Engineer