



**ERIAL-CLEMENTON ROAD (CR 703)  
RECONSTRUCTION PROJECT – PHASE I  
ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSEVILLE-HICKSTOWN ROAD (CR  
688) AND THE VICINITY OF CLOVERDALE AVENUE  
ERI Job # 30750 44  
Township of Gloucester and Borough of Pine Hill  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #12  
April 23, 2018 to April 27, 2018**



*Figure: 1 – Preparation of full depth concrete slab repair along the northbound lane between Shultz Avenue and Bromley Drive*



*Figure: 2 – Topsoil and seed restoration at the newly installed ADA ramp at the intersection with Bromley Drive*



*Figure: 3 – Full depth concrete slab repair along the northbound lane between Pleasantview Drive and Lee Lane*

**Work Completed the Week of April 23, 2018:**

South State, Inc.'s concrete crew continued the full depth concrete slab repairs in the Gloucester Township portion of the project. The concrete crew poured 337.5 SY of full depth concrete repair with class V concrete mix along the northbound lane between Pleasantview Drive and Hickstown – Turnersville Road.

**#16: Police Uniform Law Enforcement Officer – 48 Hours**

**#33: Full Depth Concrete Repair, Concrete Class V – 337.5 SY**

**Anticipated Work for the Week of April 30, 2018:**

South State's concrete crew will complete the full depth slab replacement in the northbound lane between Bromley Drive and Hickstown – Turnersville Road and then begin full depth slab repair in the southbound lane from Hickstown – Turnersville Road towards Erial - New Brooklyn.

**Spring Notice to Proceed Date: April 16, 2018**

**Anticipated Completion Date: June 29, 2018**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint, larger blue signature that appears to read 'C. Jeremy Noll'.

C. Jeremy Noll, PE, CME  
Resident Engineer  
Environmental Resolutions, Inc.