



**ERIAL-CLEMENTON ROAD (CR 703)
RECONSTRUCTION PROJECT – PHASE I
ERIAL-NEW BROOKLYN ROAD (CR 706) TO TURNSEVILLE-HICKSTOWN ROAD (CR
688) AND THE VICINITY OF CLOVERDALE AVENUE
ERI Job # 30750 44
Township of Gloucester and Borough of Pine Hill
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #5
October 30, 2017 to November 3, 2017**



Figure: 1 – Installation of reinforcement and expansion joint material prior to the installation of concrete surface course in the southbound travel lane in the vicinity of the intersection with Cloverdale Avenue



Figure: 2 – Installation of 8” thick concrete surface course in the southbound travel lane in the vicinity of the intersection with Cloverdale Avenue



Figure: 3 – Installation of 8” thick concrete surface course in the southbound travel lane in the vicinity of the intersection with Cloverdale Avenue

Work Completed the Week of October 30, 2017:

South State, Inc. continued the full depth reconstruction of the concrete roadway in the vicinity of the intersection with Cloverdale Avenue. South State installed 583.3 square yards of 8” thick, reinforced concrete surface course in the southbound travel lane.

#16: Police Uniform Law Enforcement Officer – 80 Hours

#28: Concrete Surface Course, 8” Thick – 583.3 SY

Anticipated Work for the Week of November 6, 2017:

South State, Inc. will install the concrete sidewalk and ADA ramps along the southbound lane in the vicinity of Cloverdale Avenue.

Notice to Proceed Date: September 25, 2017

Anticipated Completion Date: February 21, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read "C. J. Noll".

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.