



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #4
October 9, 2017 to October 13, 2017**



Figure: 1 – Installation of a concrete ADA ramp at the northwest corner of the intersection with 48th Street along the westbound lane



Figure: 2 – Resetting of brick pavers at northwest corner of the intersection with 46th Street along the westbound lane



Figure: 3 – Installation of concrete curb at the northeast corner of the intersection with 48th Street along the westbound lane

Work Completed the Week of October 9, 2017:

Asphalt Paving Systems, Inc. continued concrete work along the westbound lane of Westfield Avenue between West River Drive and 49th Street. APS installed 71.63 square yards of concrete sidewalk, 3.56 square yards of detectable warning surface, 11.18 square yards of brick pavers, and 123.5 linear feet of concrete vertical curb.

#2: Police Uniform Law Enforcement Officer – 35 Hours

#42: Brick Pavers, Complete – 11.18 SY

#45: Concrete Sidewalk, 4" Thick – 71.63 SY

#48: Detectable Warning Surface – 3.56 SY

#49: 9" x 18" Concrete Vertical Curb – 123.5 LF

Anticipated Work for the Week of October 16, 2017:

The contractor will continue concrete work along the westbound lane between 49th Street and Tinsman Avenue. APS will also begin working on the intersection improvements at Browning Road.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: February 14, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint, larger blue signature that appears to read 'C. Jeremy Noll'.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.