



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #5
October 16, 2017 to October 20, 2017**



Figure: 1 – Installation of a concrete ADA ramp at the northeast corner of the intersection with 49th Street along the westbound lane



Figure: 2 – Installation of concrete sidewalk at the northwest corner of the intersection with Browning Road along the westbound lane



Figure: 3 –Installation of concrete island and ADA ramp at the intersection with Browning Road along the westbound lane

Work Completed the Week of October 16, 2017:

Asphalt Paving Systems, Inc. continued concrete work along the westbound lane of Westfield Avenue between 49th Street and Browning Road. APS installed 75 square yards of concrete sidewalk, 4.89 square yards of detectable warning surface, 30.57 square yards of brick pavers, 15.59 square yards of concrete island, and 35 linear feet of concrete vertical curb.

#2: Police Uniform Law Enforcement Officer – 80 Hours

#24: Concrete Island, 4" Thick – 15.59 SY

#42: Brick Pavers, Complete – 30.57 SY

#45: Concrete Sidewalk, 4" Thick – 75.00 SY

#48: Detectable Warning Surface – 4.89 SY

#49: 9" x 18" Concrete Vertical Curb – 35 LF

Anticipated Work for the Week of October 23, 2017:

The contractor will complete the concrete work on the northern side of the intersection with Browning Road and then continue concrete work along the westbound lane towards Tinsman Avenue.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: February 14, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint circular stamp.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.