



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT – PHASE I
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #6
October 23, 2017 to October 27, 2017**



Figure: 1 – Installation of a concrete sidewalk at the northeast corner of the intersection with Browning Road along the westbound lane



Figure: 2 – Installation of concrete curb at between Tinsman Avenue and Lexington Avenue along the westbound lane



Figure: 3 – Resetting of an existing bench at the northeast corner of the intersection with Browning Road along the westbound lane

Work Completed the Week of October 23, 2017:

Asphalt Paving Systems, Inc. continued concrete work along the westbound lane of Westfield Avenue between Browning Road and the project limits just past Tinsman Avenue. APS completed the concrete work on the northern side of the intersection with Browning Road. APS installed 65.86 square yards of concrete sidewalk, 4.00 square yards of detectable warning surface, 2.80 square yards of brick pavers, 11.60 square yards of concrete island, and 145.5 linear feet of concrete vertical curb.

#2: Police Uniform Law Enforcement Officer – 64 Hours

#24: Concrete Island, 4" Thick – 11.60 SY

#42: Brick Pavers, Complete – 2.80 SY

#45: Concrete Sidewalk, 4" Thick – 65.86 SY

#48: Detectable Warning Surface – 4.00 SY

#49: 9" x 18" Concrete Vertical Curb – 145.5 LF

Anticipated Work for the Week of October 30, 2017:

The contractor will complete the concrete work along the westbound lane for the entire project limits and then begin concrete work in the eastbound lane starting at the intersection with 42nd Street.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: February 14, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over a faint, larger signature.

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.