



**WESTFIELD AVENUE (CR 610)
MILL & OVERLAY PROJECT – PHASE I
42ND STREET TO VICINITY OF TINSMAN AVENUE
ERI Job # 30750 45
Township of Pennsauken
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #7
October 30, 2017 to November 3, 2017**



Figure: 1 – Installation of a concrete ADA ramp at the northeast corner of the intersection with Tinsman Avenue along the westbound lane



Figure: 2 – Installation of concrete sidewalk the northeast corner of the intersection with Browning Road along the eastbound lane



Figure: 3 – Installation of concrete driveway apron between Tinsman Avenue and Browning Road along the eastbound lane

Work Completed the Week of October 30, 2017:

Asphalt Paving Systems, Inc. completed the remaining concrete work along the westbound lane of Westfield Avenue. APS then began concrete work along the eastbound lane between Tinsman Avenue and Browning Road. APS installed 67.03 square yards of concrete sidewalk, 2.67 square yards of detectable warning surface, 19.78 square yards of brick pavers, 15.99 square yards of concrete driveway apron, and 147.5 linear feet of concrete vertical curb.

#2: Police Uniform Law Enforcement Officer – 80 Hours

#42: Brick Pavers, Complete – 19.78 SY

#45: Concrete Sidewalk, 4” Thick – 67.03 SY

#47: Concrete Driveway, 6” Thick – 15.99 SY

#48: Detectable Warning Surface – 2.67 SY

#49: 9” x 18” Concrete Vertical Curb – 147.5 LF

Anticipated Work for the Week of November 6, 2017:

The contractor will continue concrete work along the eastbound lane between Browning Road and 48th Street.

Notice to Proceed Date: September 18, 2017

Anticipated Completion Date: February 14, 2018

Prepared By:

A handwritten signature in blue ink, appearing to read "C. J. Noll".

C. Jeremy Noll, PE, CME
Resident Engineer
Environmental Resolutions, Inc.