

Camden County Department  
Department of Public Works



**LAKE BOULVARD (CR 698) ROADWAY  
MILL AND OVERLAY, LINDENWOLD  
NJDOT(FY2016) Project  
CONTRACTOR: APS  
DESIGNER: ARH ASSOICIATES  
Township of Lindenwold  
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT # 2**

**Start work: 04/24/2019(Wednesday)**

**Report#2-May 3,2019 to May 20,2019**



*Figure: 1 – Reconstruct Inlet near Columbia Ave on lake Blvd.*



*Figure: 3 – Utility pipe and 8” Water Main relocated Columbia Ave on lake Blvd (Looking North side).*

#### **Work Completed the Week of May 3, 2019**

Asphalt Paving Systems, Inc. is continuing working on Lake Blvd towards Columbia Ave. APS set up traffic control devices for whole Lake Blvd closed during construction expect local traffic. APS is working on utility work near house #120. Work includes excavate trench area, remove existing pipe and replace pipe and inlet reconstruction, install fabric-backfill trench area. Install DGA compact trench area and tie in temporary drainage system for off hours.

#### **Anticipated Work for the Week of May 20, 2019**

APS will continue working on utility work for rest of week in between west park Ave and Columbia Ave. Also, APS doing test holes to verify existing sewer main and other utilities along Lake Blvd. Work will be continue for replacing sewer force main and according to design plans any proposed structure rebuild or pipes needs to replace. On Monday May 20<sup>th</sup>, American Water company will come and relocate 8” water main due to sewer main conflicts near Columbia Ave.

**Notice to Proceed Date: April 22, 2019**

**Contract Completion Date: August 10, 2019**

Prepared By:  
*Vibhuti Bhimani*  
Vibhuti Bhimani  
Senior Engineer  
Camden County Public Works