

Camden County Department
Department of Public Works



**LAKE BOULVARD (CR 698) ROADWAY
MILL AND OVERLAY, LINDENWOLD
NJDOT(FY2016) Project
CONTRACTOR: APS
DESIGNER: ARH ASSOICIATES
Township of Lindenwold
County of Camden, New Jersey**

WEEKLY PROGRESS REPORT # 3

Start work: 04/24/2019(Wednesday)

Report#2-May 24,2019 to June 12,2019



Figure: 1 – Reconstruct Pipe and inlet structure near Central Ave on lake Blvd.



Figure: 2 – Utility pipe reconstruction on Central Ave on lake Blvd (Looking North side).

Work Completed the Week of May 24, 2019

Asphalt Paving Systems, Inc. is continuing working on Lake Blvd towards Central Ave. APS set up traffic control devices for Whole Lake Blvd closed during construction expect local traffic. APS is working on Utility work. Work includes Excavate trench Area, Remove Existing Pipe and replace pipe and Inlet reconstruction, install fabric-Backfill trench area. Install DGA compact trench area and Tie in temporary Drainage system for off hours.

Anticipated Work for the Week of June 17, 2019

APS will continue working on utility work for rest of week in between west park Ave and Central Ave. Also, APS doing test holes for verify existing Sewer main and other utilities along Lake Blvd. Work will be continue for Replacing sewer force main and according to Design plans any proposed structure rebuild or pipes needs to replace. APS is going to remove three to five trees next week.

Notice to Proceed Date: April 22, 2019

Contract Completion Date: August 10, 2019

Prepared By:

Vibhuti Bhimani

Vibhuti Bhimani

Senior Engineer

Camden County Public Works