

Department of Public Works

Susan Shin Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



## Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #36  
June 24 to June 28, 2019



Old roadway excavated



Roadway cleared



Contractor for South Jersey Gas building and install steel casing across bridge



Steel casing covered with DGA



DGA placed and compacted





Water main break repair

Partial NTP : August 15, 2018  
NTP : September 20, 2018

Contractor Duration: 512 days  
Completion date February 14, 2020

54.8 % of time used to date

75.7 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

The contractor excavated the exiting roadway on both the North East and West sides of the culvert. Concrete excavated was then crush in place and trucked off site. DGA hauled in and placed in 1' lifts and compacted.

South Jersey Gas sub-contractor J.F. Kiely installed 8" steel casing which will house the 4" gas main which spans the bridge.

Water main break on Saturday. Clementon notified their sub-contractor to repair. Cause of leak was an abandoned service line that rotted from water main. Water valve at the intersection (Clementon – Berlin / Erial – Gibbsboro ) continued to leak until Thursday.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM