

Lake Blvd (CR 698) Mill and Overlay Project
Township of Lindenwold, Camden County, New Jersey
05/24/19 to 06/12/19 - Weekly Progress Report #1

Camden County Department

Department of Public Works



**LAKE BOULEVARD (CR 698) ROADWAY
MILL AND OVERLAY, LINDENWOLD
NJDOT(FY2016) Project
CONTRACTOR: APS
DESIGNER: ARH ASSOICIATES
Township of Lindenwold
County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT # 4
Start work: 04/24/2019(Wednesday)
Report#2-June 12,2019 to June 28,2019**



Figure: 1 – Utility pipe reconstruction on Central Ave on lake Blvd (Looking East side).



Figure: 2 – Reconstruct Pipe and inlet structure near Spring Landing Rd on lake
Work Completed the Week of June 12, 2019

Asphalt Paving Systems, Inc. is continuing working on Lake Blvd towards Central Ave. APS set up traffic control devices for Whole Lake Blvd closed during construction expect local traffic. APS is working on Utility work. Work includes Excavate trench Area, Remove Existing Pipe and replace pipe and Inlet reconstruction, install fabric-Backfill trench area. Install DGA compact trench area and Tie in temporary Drainage system for off hours.

Anticipated Work for the Week of July 1, 2019

APS will continue working on utility work for rest of week in between Spring Landing Rd and Manor Landing Rd. Also, APS doing test holes for verify existing Sewer main and other utilities along Lake Blvd. Work will be continue for Replacing utilities and according to Design plans any proposed structure rebuild or pipes needs to replace.

Notice to Proceed Date: April 22, 2019

Contract Completion Date: August 10, 2019

Prepared By:
Vibhuti Bhimani
Vibhuti Bhimani
Senior Engineer
Camden County Public Works