

Lake Blvd (CR 698) Mill and Overlay Project
Township of Lindenwold, Camden County, New Jersey
07/22/19 to 08/09/19 - Weekly Progress Report #6

Camden County Department

Department of Public Works



**LAKE BOULVARD (CR 698) ROADWAY
MILL AND OVERLAY, LINDENWOLD
NJDOT(FY2016) Project
CONTRACTOR: APS
DESIGNER: ARH ASSOICIATES
Township of Lindenwold
County of Camden, New Jersey**

WEEKLY PROGRESS REPORT # 6

Start work: 04/24/2019(Wednesday)

Report#5-July 22,2019 to August 09,2019



Figure: 1 – Trench compaction where Pipe reconstruction done (Looking East side).



Figure: 2 – Reconstruct Curb and Handicap Ramp starting near Cottage Ave and Scott ave (If and where directed)

Work Completed the Week of August 05, 2019

Asphalt Paving Systems, Inc. is doing all pipe and inlet reconstruction and currently impacting all pipe trench with asphalt. APS set up traffic control devices for whole Lake Blvd closed during construction expect local traffic. Work include curb and sidewalk if and where directed throughout Lake Blvd. APS working on handicap ramps near Cottage Ave.

Anticipated Work for the Week of August 12, 2019

APS will continue working on compacting trenches near West Park Ave. Also, APS concrete crew will continue working on curb if and where directed curb reconstruction and handicap ramp.

Notice to Proceed Date: April 22, 2019

Contract Completion Date: August 10, 2019

New Completion Date: September 27, 2019

Prepared By:

Vibhuti Bhimani

Vibhuti Bhimani

Senior Engineer

Camden County Public Works