

Lake Blvd (CR 698) Mill and Overlay Project
Township of Lindenwold, Camden County, New Jersey
08/09/19 to 08/23/19 - Weekly Progress Report #7

Camden County Department

Department of Public Works



**LAKE BOULVARD (CR 698) ROADWAY
MILL AND OVERLAY, LINDENWOLD**

NJDOT(FY2016) Project

CONTRACTOR: APS

DESIGNER: ARH ASSOICIATES

Township of Lindenwold

County of Camden, New Jersey

WEEKLY PROGRESS REPORT # 7

Start work: 04/24/2019(Wednesday)

August 09,2019 to August 23,2019



Figure: 1 – Curb Reconstruction Near Manor Landing Road (Looking East side).



Figure: 2 – Reconstruct Curb and Handicap Ramp starting near Spring Landing Road (If and where directed)

Work Completed the Week of August 23, 2019

Asphalt Paving Systems, Inc. is done all Pipe and inlet reconstruction and Currently Impacting all Pipe trench with Asphalt. APS set up traffic Control devices for Lake Blvd closed during construction expect local traffic. Work Include Curb and Sidewalk If and where directed throughout Lake Blvd. APS working on Handicap Ramps near Spring Landing Road and Manor Landing Road.

Anticipated Work for the Week of August 26, 2019

APS will continue working on Compacting Trenches near West park Ave. Also, APS Concrete Crew will continue working on Curb if and where directed curb reconstruction and Handicap ramp.

Notice to Proceed Date: April 22, 2019

Contract Completion Date: August 10, 2019

New Completion Date: September 27, 2019

Prepared By:

Vibhuti Bhimani

Vibhuti Bhimani

Senior Engineer

Camden County Public Works