

Department of Public Works

Susan Shin Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #45
August 26 to August 30, 2019



Power Lines restored to original location



Concrete roadway repair



Vertical curb and sidewalk



Valve boxes raised to grade



Valves capped

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

67.1 % of time used to date

82.7 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

Power lines restored to their original location.

Curb and some sidewalk formed and poured along with raising valve boxes, inlets and sanitary sewer manholes to grade. Also poured concrete for the roadway.

Temporary water valves capped, pipe to be removed.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM