

Department of Public Works

Susan Shin Angulo  
Freeholder Liaison

John Wolick  
Director



Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone 856.566.2980  
Fax 856.566.2988  
[highway@camdencounty.com](mailto:highway@camdencounty.com)



## Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon  
County of Camden, NJ  
Weekly Progress Report #48  
September 16 to September 20, 2019



Removing temporary water line



Leveling course of asphalt installed where needed



Removing Jersey barrier



Old stripes and markings removed, new traffic pattern for stage 4B installed



Temporary driveway being taken out

Partial NTP : August 15, 2018  
NTP : September 20, 2018

Contractor Duration: 512 days  
Completion date February 14, 2020

71.3 % of time used to date

83.6 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 days making the completion date on February 14, 2020.

Contractor installed a leveling course of asphalt where needed to allow progressing to stage 4B.

New Jersey barriers removed and hauled off site. Old traffic stripes and marking ground off and new pattern applied.

New safety setup installed and road opened to traffic.

Pedestrian bridge dismantled and removed from site.  
Temporary driveway removed.

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM