

Department of Public Works

Susan Shin Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Clementon-Berlin Road (CR 534) Bridge over North Branch of Timber Creek Structure No. 048E006

Borough of Clementon
County of Camden, NJ
Weekly Progress Report #50
September 30 to October 4, 2019



Dug trench across and along Plaza driveway for light pole conduit



Light pole installed, landscaping area



Topsoil, fertilizer, seed and straw placed



Safety bars installed on bridge railings



Overhead picture courtesy of Gregg Murray's drone

Partial NTP : August 15, 2018
NTP : September 20, 2018

Contractor Duration: 512 days
Completion date February 14, 2020

74.0 % of time used to date

83.6 % paid to date

The Notice to Proceed was given on September 20, 2018. Contractor has the duration of 512 day making the completion date on February 14, 2020.

The contractor dug a trench across and parallel the Plaza driveway to install the conduit for the light pole. Light pole base formed and pour, Light pole reinstalled.

Safety bars installed on existing bridge railings to close gap.

Landscaping has started – Topsoil, fertilizer, seed and straw placed throughout project.

Overhead photo from Gregg Murray's maiden flight of his drone. More to come hopefully after repairs!

Prepared by: Tony Guerrieri, Jim Carrigan, AECOM