

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)
Pennsauken Township, Camden County, New Jersey**

Notice to Proceed issued: August 30, 2019
Project Completion: May 10, 2020
Project Substantial Completion: April 10, 2020.
Project start: September 4, 2019.

Weekly Progress Report
11-04-2019 through 11-08-2019

Following Construction Activities took place during above period:

Concrete Curb and Sidewalk:

- a. Contractor's concrete crew was not present at site; therefore, construction of concrete curb and sidewalk related activities were not performed.

Two Week Look Ahead:

- a. Construction of concrete curb and sidewalk related activities will start from 11/18/2019.

Biweekly Progress Meeting:

- a. Biweekly Progress Meeting No. 5 was held at Pennsauken Township building.

Prepared By:
Gurvant Mistry
Resident Engineer