

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Making It Better, Together.

Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com



Berlin-Cross Keys Road Improvement Project Contract 1
Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report # 2
Friday, November 15, 2019



Figure 1: Crew falling trees



Figure 2: Crew chipping branches.



Figure 3: Crew stumping trees on west slope..



The items that were completed are not individual pay items but are included in various other pay items in the contract.

- **ITEMS COMPLETED THIS PAST WEEK**
 - Installation of sixty linear feet of silt fence thus completing the silt fence installation.
 - Removal of several galvanized fence post from the chain-link fence.
 - Removal of all trees by chain saw and chipper.
 - Removal of all but four stumps.

- **PROPOSED PROGRESS OVER THE NEXT WEEK**
 - Removal of the four remaining stumps.
 - Stripping and stockpiling of existing top soil.
 - Starting the excavation of the west and east slope of the existing basin.
 - The contractor will continue to work 7:00 AM to 3:30 PM.
 - The contractor doesn't plan to work weekends as of now.

- **NEXT MEETING**
 - Next Progress Meeting is scheduled for Tuesday, November 26, 2019 at 10:00 AM.
(tentative)

<u>Notice to Proceed Date:</u>	October 14, 2019
<u>Contract Completion Date:</u>	March 12, 2020
<u>Anticipated Completion Date:</u>	March 12, 2020

Prepared By: Dennis S. Brown, C.E.T.
Maser Consulting, P.A.

Kevin Becica, PE, Camden County County Engineer
John Wolick, Director of Camden County Department of Public Works
Dominic Vesper, Jr. Deputy County Administrator
Paul K. Nolan, P.E., Project Manager