



**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)
Pennsauken Township, Camden County, New Jersey**

Notice to Proceed issued: August 30, 2019
Project Completion: August 12, 2020
Project Substantial Completion: July 13, 2020.
Project start: September 4, 2019.

Weekly Progress Report
04-20-2020 – 04-25-2020

Following Construction Activities took place during above period:

Concrete Curb and Sidewalk:

- a. East and West Concrete curb and sidewalks were constructed along Westfield Avenue, RT at following locations.
 - 1) East and West concrete curb, sidewalk and handicap ramps along Bethel Avenue.
 - 2) East and West concrete curb, sidewalk and handicap ramps along Sherman Avenue.
 - 3) East and West concrete curb, sidewalk and handicap ramps along Scovel Avenue.
 - 4) East and West concrete curb, sidewalk and handicap ramps along Penn Street.
 - 5) East and West concrete curb, sidewalk and handicap ramps along Marlon Avenue.
 - 6) East concrete curb, sidewalk and handicap ramp along Cove Road.

Topsoil placement:

- a. Topsoil was placed along concrete sidewalk and HC Rampa at following locations along Westfield Avenue, RT
 - 1) East and West concrete sidewalk at Norwood Avenue.
 - 2) East and West concrete sidewalk at Clements Avenue.
 - 3) West concrete sidewalk at Bethel Avenue.
 - 4) East concrete sidewalk at Sherman Avenue.

Topsoil and Seeding:

- a. Topsoil and seeding were performed along concrete sidewalk and HC Ramps at following locations along Westfield Avenue, RT.
 - 1) East and West sidewalk and HC Ramps at Horner Avenue.
 - 2) East and West sidewalk and HC Ramps at Scovel Avenue.
 - 3) West sidewalk and HC Ramp at Penn Street.

Two Week Look Ahead:

- a. Construction of concrete curb and sidewalk started from March 24, 2020 and will be under progress for next two weeks. – South State Inc.

Susan Shin-Angulo
Freeholder Liaison

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

John Wolick
Director

highway@camdencounty.com

- b. PSE&G Gas – Completed all concrete patches along Westfield Avenue main line. There are patches to be completed along side streets at Marlon Avenue and Merchantville Avenue.

Biweekly Progress Meeting:

- a. Biweekly Progress Meeting No. 9 was held in the field on Friday, April 24, 2020. Vibhuti Bhimani – Senior Engineer Camden County Joint the meeting via phone.

Utility:

PSE&G Gas:

- a) PSE&G Gas – Sub contractor started construction of permanent concrete patches along Westfield Avenue within project limit. All temporary patches were excavated to 12 inches below top of the existing surface elevation. Subgrade was compacted with jumping jack with minimum of 4 passes to firm subgrade. 5/8" diameter dowels were epoxy grouted. Approved concrete NJDOT Class V concrete was placed to 3 inch below existing surface elevation or meet with existing concrete pavement and covered with steel plates.at Following locations.
 - 1) 4 locations at Scovel avenue out of 9.
 - 2) 2 locations at Hillcrest Avenue.
 - 3) 2 location at Merchantville Avenue.
 - 4) 4 locations between Merchantville Avenue and Springfield Avenue.
 - 5) Asphalt was placed for all locations between Drousse avenue and Lexington Avenue within Project limit.

Prepared by:
Guvant Mistry
Resident Engineer

Susan Shin-Angulo
Freeholder Liaison

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

John Wolick
Director

highway@camdencounty.com



Figure 1: West concrete curb, sidewalk and handicap ramp at Bethel Avenue, RT



Figure 2: East concrete curb, sidewalk and handicap ramp at Bethel Avenue, RT



Figure 3: East concrete curb, sidewalk and handicap ramp at Sherman Avenue, RT



Figure 4: West concrete curb, sidewalk and handicap ramp at Sherman Avenue, RT

Susan Shin-Angulo
Freeholder Liaison

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

John Wolick
Director

highway@camdencounty.com



Figure 5: East concrete curb, sidewalk and handicap ramp at Scovel Avenue, RT



Figure 6: West concrete curb, sidewalk and handicap ramp at Scovel Avenue, RT

Susan Shin-Angulo
Freeholder Liaison

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

John Wolick
Director

highway@camdencounty.com



Figure 7: East concrete curb, sidewalk and handicap ramp at Penn Street, RT



Figure 8: West concrete curb, sidewalk and handicap ramp at Penn Street, RT



Figure 9: East concrete curb, sidewalk and handicap ramp at Marlon Avenue, RT



Figure 10: West concrete curb, sidewalk and handicap ramp at Marlon Avenue, RT



Figure 11: East concrete curb, sidewalk and handicap ramp at Cove Road, RT



Figure 12: Topsoil placement at West concrete sidewalk and HC Ramp at Bethel Avenue – Typical for all locations



Figure 13: West sidewalk and HC Ramp at Scovel Avenue, RT – Typical Topsoil and seeding at all locations.



Figure 14: PSE&G Gas – Permanent Concrete pavement Patch – Subgrade Preparation – Typical at all locations.



Figure 15: PSE&G Gas – NJDOT Class V Concrete placement with dowels, Typical at each location.



Figure 16: Asphalt was placed for previously placed concrete patch area, Typical at all locations.

Susan Shin-Angulo
Freeholder Liaison

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

John Wolick
Director

highway@camdencounty.com



Figure 17: PSE&G Gas – Asphalt was placed for all permanent patch locations.



Figure 18: PSE&G Gas – Asphalt was placed for all permanent patch locations.