

**Berlin-Cross Keys Road and Kearsley Road
Signalization Improvements Contract 1A**
*Gloucester Township, Camden County, New Jersey
Camden County*

Maser Consulting Project No 19002364G2

Progress Report # 1
Friday, March 27, 2020



Figure 1: Crew installing Doghouse



Figure 2-3: Crew installing inlet and doghouse



Figure 4-5: Crew installing (9"x18") cement curb



Figure 6-7: Removing existing trees and bushes.



Figure 8-9: Crew installing DGA and Hot Mix Asphalt Base



Think Paving, LLC mobilized on Tuesday, March 24 at 6:30am, and will continue to work for approximately 4 weeks.

- **ITEMS COMPLETED THIS PAST WEEK**

- Installation of Inlet and Doghouse, manhole.
- Installed 96' of 9"x18" Vertical curb.
- Removal of existing trees and bushes along Berlin Cross Keys Rd.
- Installed 25.26 TN of Hot Mix Asphalt Base.

Prepared By: Franco DeGeorge
Maser Consulting