

Camden County Department of Public Works
Division of Engineering
Kresson Road (CR 671)
Roadway and Drainage Improvements
From Brace Road (NJSH 154) to Howard Johnson Road
Cherry Hill Township, Camden County, New Jersey

Weekly Progress Report # 1
June 1, 2020 to June 5, 2020



Figure 1

Contractor using the asphalt zipper as sawcut option on WB Kresson Road



Figure 2

After excavation, laborers adjusting trench for pipe placement. DGA used as bedding



Figure 3

8' segments of 18" RCP being placed. Laser system used to align pipe placement and gasket used as seal connection.



*Figure 4
Vibrating trans compactor used for the backfill*



*Figure 5
Rolling compactor used to level backfill at the end of the day*

PROJECT SUMMARY - WEEK OF JUNE 5, 2020

Work Completed Week of June 5, 2020:

- Traffic Control Signage installed
- Contractor mobilized
- Daily detour of traffic on Kresson Road
- Installation of storm drainage culvert pipe began Wednesday June 3, 2020

Quantities Week of June 5, 2020:

- Item C23- 18" Reinforced Concrete Pipe- 176LF

Summary of Work Completed Week of June 5, 2020:

The contractor mobilized on site and setup traffic control for a daily detour to allow construction to commence. Traffic police directors are on site assisting with traffic control daily. The installation and backfill of storm sewer work from sta. 104+95 to sta. 106+70 was completed.

Anticipated work for Week of June 12, 2020:

There will be a detour with one-way traffic setup daily. Traffic police directors are on site assisting with traffic control daily. Contractor will continue to install Storm Sewer piping between Sta. 160+70 to Sta. 163+00 +/-.

PROJECT MILESTONES

| | |
|--------------------------------------|--------------------------------------|
| Notice to Proceed Date: | Tuesday, May 26, 2020 |
| Substantial Completion Date: | Monday, August 24, 2020 |
| Final Completion Date: | Wednesday, September 23, 2020 |
| Percent Complete by Duration: | 8% |
| Percent Complete by Payments: | No payment request made at this time |

Prepared By:
Maser Consulting



Richard A. Brown
Discipline Leader