

Department of Public Works

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988
highway@camdencounty.com

**Mill and Overlay of Westfield Avenue (CR 610) from Tinsman Avenue (MP 1.57) TO NJ Route 130 (MP 2.92)
Pennsauken Township, Camden County, New Jersey**

Notice to Proceed issued: August 30, 2019
Project Completion: August 12, 2020
Project Substantial Completion: July 13, 2020.
Project start: September 4, 2019.

Weekly Progress Report
05-04-2020 – 05-08-2020

Following Construction Activities took place during above period:

Concrete Curb and Sidewalk:

- a. Concrete crew was not present at site therefore schedule activities for construction of concrete curb, sidewalks, HC Ramps, and concrete driveway were not performed.

Two Week Look Ahead:

- a. Construction of concrete curb and sidewalk started from March 24, 2020 and will be under progress for next two weeks. – South State Inc.
- b. Construction of Concrete gutters.

Biweekly Progress Meeting:

- a. Biweekly progress Meeting No.10 was held in the field.

Prepared by:
Gurvant Mistry
Resident Engineer

Department of Public Works
Complex

Susan Shin-Angulo
Freeholder Liaison

John Wolick
Director



Charles J. DePalma

2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone 856.566.2980
Fax 856.566.2988

highway@camdencounty.com