



IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)

ERI Job # 30750 60

Boroughs of Berlin, Clementon, Lindenwold & Pine Hill

County of Camden, New Jersey

WEEKLY PROGRESS REPORT #10

March 30, 2020 to April 3, 2020



Figure: 1 – Installation of 36" RCP along the southbound lane of Watson-town-New Freedom Road (CR 691) in the Borough of Pine Hill



Figure: 2 – Installation of a 6' diameter storm manhole in the southbound lane of Watsontown-New Freedom Road (CR 691) in the Borough of Pine Hill



Figure: 3 – Installation of type 'B' inlet in the southbound lane of Watsontown-New Freedom Road (CR 691) in the Borough of Pine Hill

Work Completed the Week of March 30, 2020:

South State's pipe crew completed the installation of the remaining storm sewer improvements in the Pine Hill and Berlin section of the project. The pipe crew installed 71 linear feet of 18" RCP, 38 linear feet of 36" RCP, 1 type 'B' inlet, 1 6' diameter storm sewer manhole and reconstructed 2 type 'B' inlets. South State then restored the pipe trench with HMA base course. It should be noted that our office handled a resident complaint regarding access to the resident's property during construction. Both our office and South State ensured the resident that they would have access to their property at all times throughout the project.

- #2: Police Uniform Law Enforcement Officer – 74 MH**
- #17: 18" RCP, Class V – 71 LF**
- #20: 36" RCP, Class V – 38 LF**
- #22: Inlet, Type 'B' – 1 Unit**
- #26: Manhole, 6' Diameter – 1 Unit**
- #28: Reconstruct Inlet, Type 'B', Using New Casting – 2 Units**

Anticipated Work for the Week of April 6, 2020:

South State will begin the water main replacement in the Clementon section of the project on behalf of Clementon Borough. No County improvements are anticipated to be constructed this week.

Notice to Proceed Date: January 13, 2020

Anticipated Completion Date: July 28, 2020

Prepared By:



C. Jeremy Noll, PE, CME, CPWM
Resident Engineer
Environmental Resolutions, Inc.