



**IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)**

**ERI Job # 30750 60**

**Boroughs of Berlin, Clementon, Lindenwold & Pine Hill**

**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #16**

**May 25, 2020 to May 29, 2020**



*Figure: 1 – Installation of concrete curb in the northbound acceleration lane just past the intersection with Carriage Stop Drive in the Borough of Berlin*



*Figure: 2 – Installation of concrete curb along the southbound lane between Berlin-Clementon Road and Carriage Stop Drive in the Borough of Pine Hill*



*Figure: 3 – Installation of concrete curb along the northbound lane between Wyndam Road and Westbury Drive in the Borough of Berlin*

**Work Completed the Week of May 25, 2020:**

South State's concrete crew continued concrete improvements in the Pine Hill and Berlin section of the project. The concrete crew installed 243 linear feet of concrete curb. The concrete crew all began topsoil and seed restoration around the previously installed concrete improvements.

**#2: Police Uniform Law Enforcement Officer – 62 MH**  
**#37: 9" x 18" Concrete Vertical Curb – 243 LF**

**Anticipated Work for the Week of June 1, 2020:**

South State's concrete crew will complete the concrete improvements in the Berlin & Pine Hill portion of the project between Berlin-Clementon Road and Berlin Cross Keys Road. South State will also replace the remaining non compliant inlet heads and continue topsoil and seed restoration in the Berlin section of the project.

**Notice to Proceed Date: January 13, 2020**

**Anticipated Full Depth Reclamation Start Date: June 15, 2020**

**Anticipated Base Course Paving Start Date: June 29, 2020**

**Anticipated Top Course Paving Start Date: July 6, 2020**

**Anticipated Completion Date: July 28, 2020**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over the printed name.

C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.