



**IMPROVEMENTS TO WATSONTOWN-NEW FREEDOM ROAD (CR 691)**

**ERI Job # 30750 60**

**Boroughs of Berlin, Clementon, Lindenwold & Pine Hill**

**County of Camden, New Jersey**

**WEEKLY PROGRESS REPORT #18**

**June 8, 2020 to June 12, 2020**



*Figure: 1 – Installation of type 'N' eco inlet curb piece along the northbound lane approaching the intersection with Westbury Drive in the Borough of Berlin*



*Figure: 2 – Installation of type 'N' eco inlet curb piece along the northbound lane at the intersection with Sequoia Drive in the Borough of Berlin*



*Figure: 3 – Installation of type 'N' eco inlet curb piece along the northbound lane between Westbury Drive and Carriage Stop Drive in the Borough of Berlin*



**Work Completed the Week of June 8, 2020:**

South State's pipe crew completed the inlet upgrades in the Pine Hill and Berlin section of the project. South State's pipe crew installed 4 type N eco inlet head piece. They also reset 1 inlet using the existing casting.

**#31: Curb Piece, Type 'N' Eco – 4 Units**

**Anticipated Work for the Week of June 15, 2020:**

South State's full depth reclamation subcontractor, Asphalt Paving Systems, will begin the full depth reclamation with cement of Watsonstown-New Freedom Road between the White Horse Pike and Berlin-Clementon Road in the Clementon section of the project.

**Notice to Proceed Date: January 13, 2020**

**Anticipated Full Depth Reclamation Start Date: June 16, 2020**

**Anticipated Base Course Paving Start Date: June 29, 2020**

**Anticipated Top Course Paving Start Date: July 6, 2020**

**Anticipated Completion Date: July 28, 2020**

Prepared By:

A handwritten signature in blue ink, appearing to read 'C. J. Noll', is written over the printed name.

C. Jeremy Noll, PE, CME, CPWM  
Resident Engineer  
Environmental Resolutions, Inc.