

**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road
(CR 689)**

**Borough of Berlin, Camden County, New Jersey
INF YR 4**

CONTRACTOR: APS

DESIGNER: PS&S LLC

BI-WEEKLY PROGRESS REPORT #1

Start work: 07/14/2020(Tuesday)

Report#1-July 14,2020 to July 27,2020



Figure: 1 – Utility pipe and Inlet replacement on N. Park Drive.

**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road (CR 689) Borough of Berlin, Camden County
Report - July 14 to July 27, 2020**



Figure: 2 – Inlet and Pipe replacements on N. Park drive near Lake

Work Completed the Week of July 14, 2019

Asphalt Paving Systems, Inc. started working on Utility reconstruction on N. Park Drive . APS set up Detour with traffic Control devices Road closed during construction expect local traffic. Camden County Park entrance is open for traffic. APS is working on Inlets and Pipe replacements work near house#8. Work includes Excavate trench Area, Remove Existing Pipe and replace pipe and Tie into type B inlet reconstruction, install fabric-Backfill trench area. Install DGA compact trench are and Tie in temporary Drainage system for off hours

Anticipated Work for the Week of July 27, 2020

APS will continue working to finish Inlets and Pipe works and start working on Concrete work, Curb replacements and reconstruction of roadway. Berlin Police will be notified if needed.

Notice to Proceed Date: July 6, 2020

Contract Completion Date: October 4, 2020

Prepared By

Vibhuti Bhimani

Vibhuti Bhimani, Senior Engineer

Camden County Public Works