



Berlin-Cross Keys Road Improvement Project Contract 1
Boroughs of Berlin and Pine Hill and Township of Winslow, Camden County, New Jersey
Camden County
Bid No. B9-19

Maser Consulting Project No 19002364G

Progress Report #12
Friday, January 24, 2020



Figure 1: Road Safety Systems installing the PVC coated steel poles.



Figure 2: Road Safety Systems installing PVC coated chain-link fence along the west wall.



Figure 3: Crew installing the PVC coated steel chain-link fence along the east wall.



- **CONTRACT ITEMS COMPLETED THIS WEEK**
 - Item No.21 Chain-Link Fence, PVC Coated Steel, 6' High – 707 L.F.

- **ITEMS COMPLETED THIS PAST WEEK**
 - Sub-contractor – Road Safety Systems - completed the installation of the chain-link fence.

- **PROPOSED PROGRESS OVER THE NEXT WEEK**
 - Gerald A. Barrett – requested a complete winter shut down of the project. Work will resume late winter early spring pending weather conditions.

- **NEXT MEETING**
 - Progress Meeting No.3 Thursday January 30, 202 at 1:30pm.
Location: Camden County Department of Public Works building.

<u>Notice to Proceed Date:</u>	October 14, 2019
<u>Contract Completion Date:</u>	March 12, 2020
<u>Anticipated Completion Date:</u>	March 12, 2020

Prepared By: Dennis S. Brown, C.E.T.
Resident Engineer
Maser Consulting, P.A.

Dominic Vesper, Jr. Deputy County Administrator
John Wolick, Director of Camden County Department of Public Works
Kevin Becica, PE, Camden County Engineer
William England, P.E. Camden County Assistant Engineer
Paul K. Nolan, P.E., Senior Project Manager
Richard A. Brown, Project Manager