



**Berlin-Cross Keys Road Improvements Contract 1**  
*Gloucester Township, Camden County, New Jersey*  
*Camden County*

Maser Consulting Project No 19002364G1

***Progress Report # 17***  
*May 22, 2020*



*Figure 1: Contractor milling only 2" at new limits on Berlin Cross Keys Rd set by County*



*Figure 2&3: 25M Base added in sections 155-158.*



*Figure 4: 12.5M HMA Intermediate on Southbound section 155-161.*



*Figure 5: Nuclear test performed on 12.5M HMA Intermediate.*



*Figure 6: 12.5M HMA intermediate added Northbound sections 155-161.*



*Figure 7: Curb removed by contractor from strip mall working on New Freedom Rd.*



Barrett Construction LLC worked completed as of April 24, 2020.

#### **ITEMS COMPLETED THIS PAST WEEK**

- Item 9- HMA Milling 3” or less- 618 SY
- Item 10- HMA Milling more than 3”- 3204 SY
- Item 12- Tack Coat- 220 Gals
- Item 14- Hot Mixed Asphalt 12.5M64 Intermediate- 497 TN
- Item 15- Hot Mixed Asphalt 25M64 Base Course- 291 TN

Maser Consulting

Prepared By: Franco DeGeorge



Making It Better, Together.

