

**Berlin-Cross Keys Road Improvements Contract 1**  
*Gloucester Township, Camden County, New Jersey*  
*Camden County*

Maser Consulting Project No 19002364G1

***Progress Report # 18***  
*May 29, 2020*



*Figure 1: Contractor cut edge prior to 12.5M Hot Mixed Asphalt Top Coat.*



*Figure 2&3: 12.5M HMA Top Coat at sections 152-161 per drawings.*



*Figure 4: 12.5M HMA Top Coat on Northbound section 170-180.*



*Figure 5: 12.5M HMA Top Coat Southbound section 153-161.*



*Figure 6: Backfill and seed roadway at section 153-161.*



*Figure 7: Contractor prepped driveway for Hot Mixed Asphalt.*



*Figure 8: Contractor preparing to roll out driveway.*

Barrett Construction LLC worked completed as of April 24, 2020.

#### **ITEMS COMPLETED THIS PAST WEEK**

- Item 11- Polymerized Joint Adhesive- 1764 LF
- Item 12- Tack Coat- 400 Gals.
- Item 13- Hot Mixed Asphalt 12.5M Surface Course- 1158.34 TN
- Item 23- Hot Mixed Asphalt Driveway- 137 SY

Prepared By: Franco DeGeorge  
Maser Consulting



Making It Better, Together.





Making It Better, Together.

