

Camden County Department of Public Works

Division of Engineering

Roadway Improvements

Along Pennington Ave & Chew Rd (CR 536)

White Horse Pike (RT 30) to Pestletown Rd.

Winslow & Waterford Townships, Camden County, New Jersey

Weekly Progress Report #12
Sept. 07, 2020 to Sept. 11, 2020



Figure 1

Preparing areas along Pennington Ave. for Turf repair from Old White Horse Pike to Route 30.



Figure 2

Preparing areas along Pennington Ave. for Turf repair from Old White Horse Pike to Route 30.



Figure 3

Turf repair along Pennington Ave. South side from Old White Horse Pike to Route 30.



Figure 4

Turf repair along Pennington Ave. South side from Old White Horse Pike to Route 30.

Work Completed week of September 07 – September 11, 2020:

Sept. 07 Holiday.

Sept. 08 Pennington Ave. from Old White Horse Pike to Rout 30, making 2' cut back to prepare areas for turf repair.

Sept. 09 Pennington Ave. from Old White Horse Pike to Rout 30, making 2' cut back to prepare areas for turf repair and sweep Chew Road.

Sept. 10 Pennington Ave. from Old White Horse Pike to Rout 30, installed turf repair strip South side. A complaint was made by the resident of 401 Pennington claiming the mailbox was destroyed. Took photos of the mailbox and will contact the owner tomorrow about this matter.

Sept. 11 Pennington Ave. from Old White Horse Pike to Rout 30, installed turf repair strip North side.

Sept. 12

Quantities of work the week of September 07 – September 11, 2020:

- Item #33: Turf Repair Strip (2,136 LF)

Anticipated work for Week of September 14 – September 18, 2020:

Start placement of HMA surface course.

Install pave walk.

Contract Completion Milestones

Notice to Proceed Date:	Monday, June 8, 2020
Substantial Completion Date:	Saturday, September 26, 2020
Final Completion Date:	Friday, October 16, 2020

Percent Complete by Duration: 72.6%

Percent Complete by Payments: 38%

Prepared By:
CES



David Firman
Lead Inspector