

**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road
(CR 689)**

**Borough of Berlin, Camden County, New Jersey
INF YR 4**

CONTRACTOR: APS

DESIGNER: PS&S LLC

BI-WEEKLY PROGRESS REPORT #2

Start work: 08/11/2020(Tuesday)

Report#2-July 28,2020 to August 10,2020



Figure: 1 – Concrete Curb construction at N. Park Drive.

**Roadway Improvement of North Park Drive (CR 690)
White Horse Pike (US 30) to Berlin-Cross Keys Road (CR 689) Borough of Berlin, Camden County
Report - July 28 to August 10, 2020**



Figure: 2 – Concrete gutter on N. Park drive near Auto Car wash driveway

Work Completed the Week of August 10, 2020

Asphalt Paving Systems, Inc. started working on Utility reconstruction on N. Park Drive. APS set up Detour with traffic Control devices and Road closed during construction expect local traffic. Camden County Park entrance is open for traffic. APS is working on Inlets and Pipe replacements work near house#8. Work includes Excavate trench Area, Remove Existing Pipe installation pipe reconstruct type B inlet reconstruction, install fabric-around joints. Install DGA backfill compact trench and Tie in temporary Drainage system for off hours.

Anticipated Work for the Week of August 17, 2020

APS will continue working to finish Concrete work, Curb replacements and reconstruction of roadway works and start working on. The Reconstruction roadway from Rt 30 sides near intersection of South Park drive. Berlin Police will be notified if needed.

Notice to Proceed Date: July 6, 2020

Contract Completion Date: October 4, 2020

Contract Bid: \$ 397,300.00

Change Orders/Supplemental Items: N/A

Overall % complete: 45%

Prepared By

Vibhuti Bhimani

Vibhuti Bhimani, Senior Engineer

Camden County Public Works