

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com



C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Maser Consulting Project No 19002364G3

Progress Report # 1
Friday, January 29, 2021



Figure 1: Pole Location from curb



Figure 2: Pole Location from curb

P&A Construction will be mobilizing on site in the next few weeks to start clearing.

• **ITEMS COMPLETED THIS PAST WEEK**

- Continued effort for Right of Entry
- Agreement with T&M on shop drawings
- Continued effort for pole relocation with various utilities
- Discussions regarding road closures, alternating traffic and discussions with local police
- Discussions of potential underground utility conflicts
- Discussions on light poles for CCTS

**Department of
Public Works**

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com



- **PROPOSED PROGRESS OVER THE NEXT WEEK**
 - Clearing of all trees and shrubs.
 - Complete all soil erosion measures.
 - Install silt fence
 - Stripping and stockpiling of existing top soil.

- **NEXT MEETING**
 - Progress meetings are anticipated starting next week.

| | |
|--|--------------------------|
| <u>Notice to Proceed Date:</u> | January 18, 2021 |
| <u>Contract Completion Date:</u> | December 20, 2021 |
| <u>Anticipated Completion Date:</u> | January 19, 2022 |

Prepared By: Brian Hirsh.
Maser Consulting