

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Maser Consulting Project No 19002364G3

Progress Report # 2

Friday, February 19, 2021



Figure 1: Verizon Relocating Utility Poles



Figure 2: Relocated Utility Pole Location from curb

P&A Construction will be mobilizing on site in the next few weeks to start clearing.

- **ITEMS COMPLETED THIS PAST WEEK**
 - Continued effort for Right of Entry
 - New Notice to Proceed Date given to contractor
 - Verizon relocated utility poles on site
 - ACE began transfer of lines from old to new utility poles
 - Returned RFI's to Contractor
 - Discussions of potential underground utility conflicts
 - Discussions of work to take place in easement

- **PROPOSED PROGRESS OVER THE NEXT WEEK**
 - Clearing of all trees and shrubs.
 - Complete all soil erosion measures.
 - Install silt fence

- **NEXT MEETING**
 - Progress meetings are anticipated starting next week.

Notice to Proceed Date: February 15, 2021

Contract Completion Date: January 16, 2022

Anticipated Completion Date: February 15, 2022

Prepared By: Brian Hirsh.

Maser Consulting