

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Maser Consulting Project No 19002364G3

Progress Report # 3

Friday, March 5, 2021

Figure 1: ACE Relocating Utility Pole



Figure 2: P&A Construction Installing Silt Fence



P&A Construction will be mobilizing on site next week to start clearing.

- **ITEMS COMPLETED THIS PAST WEEK**
 - Continued effort for Right of Entry
 - ACE continued transfer of lines from old to new utility poles
 - ACE relocated unmarked utility pole
 - Easement work removed from contract
 - P&A Construction installed silt fence on site

- **PROPOSED PROGRESS OVER THE NEXT WEEK**
 - Clearing of all trees and shrubs.
 - Complete all soil erosion measures.

- **NEXT MEETING**
 - Progress meetings are anticipated starting next week.

Notice to Proceed Date: **February 15, 2021**

Contract Completion Date: **January 16, 2022**

Anticipated Completion Date: **February 15, 2022**

Prepared By: Brian Hirsh.

Maser Consulting