

Department of  
Public Works

Almar Dyer  
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone: (856) 566.2980  
Fax: (856) 566.2987  
highway@camdencounty.com  
CamdenCounty.com

**C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2**  
*Townships of Gloucester and Winslow, Camden County, New Jersey*  
**Camden County**  
**Bid No. B15-20**

Maser Consulting Project No 19002364G3

**Progress Report # 4**

*Friday, March 26, 2021*

Figure 1: Stella Contracting clearing trees/brush



Figure 2: Stella Contracting sending trees through chipper



• **ITEMS COMPLETED THIS PAST WEEK**

- ACE completed transfer of lines from old to new utility poles
- Verizon removed old utility poles from jobsite
- Clearing Site completed between Camden County Technical School and Kearsley Rd (60% of clearing complete)
- SB lane detour submitted/approved for clearing work between Kearsley Rd and Erial New Brooklyn Rd

- Removed topsoil at the Camden County Technical School lake in preparation for excavation
- Drainage structures delivered to jobsite in preparation to begin drainage work
  
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
  - Clearing of all trees and shrubs between Kearsley Rd and Erial New Brooklyn Rd
  - Complete all clearing on site (Anticipated completion by 4/14/21)
  - Complete all soil erosion measures
  - Begin pipe installation (Pipe installation to start after clearing is complete)
  
- **NEXT MEETING**
  - Biweekly meeting 3/31/21

**Notice to Proceed Date:** February 15, 2021

**Contract Completion Date:** January 16, 2022

**Anticipated Completion Date:** February 15, 2022

Prepared By: Brian Hirsh

Maser Consulting