

Department of  
Public Works

Almar Dyer  
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works  
Charles J. DePalma Complex  
2311 Egg Harbor Road  
Lindenwold, NJ 08021  
Phone: (856) 566.2980  
Fax: (856) 566.2987  
highway@camdencounty.com  
CamdenCounty.com

**C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2**  
*Townships of Gloucester and Winslow, Camden County, New Jersey*  
**Camden County**  
**Bid No. B15-20**

Maser Consulting Project No 19002364G3

**Progress Report # 6**

*Friday, April 9, 2021*

*Figure 1: Headwall for pipe crossing near Old Bridge Rd    Figure 2: Stripping of topsoil at CCTS pond*



- **ITEMS COMPLETED THIS PAST WEEK**
  - SB lane detour put in place for clearing work between Kearsley Rd and Erial New Brooklyn Rd
  - Clearing Site completed between Kearsley Rd and Erial New Brooklyn Road on South side of roadway
  - Clearing completed on Kearsley Rd
  - Clearing Site 100% complete on jobsite

- Crew removed all machines/equipment for Clearing Site operation
- Headwalls delivered to jobsite for pipe crossing near Old Bridge Ave
- Stripping of topsoil at Camden County Technical School
- Stripping of topsoil around jobsite
- Drainage structures delivered to jobsite (Inlets, RCP)
  
- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
  - Begin drainage installation near Camden County Technical School
  - Continue stripping topsoil throughout site
  - Haul removed topsoil to staging area and place into stock pile
  - Continue shipment of storm drainage pipe/structures
  - Test pits at 2 locations to confirm elevation of Sanitary Sewer lines
  - Complete silt fence placement in areas where clearing took place
  
- **NEXT MEETING**
  - Biweekly meeting 4/14/21

**Notice to Proceed Date:** February 15, 2021

**Contract Completion Date:** January 16, 2022

**Anticipated Completion Date:** February 15, 2022

Prepared By: Brian Hirsh

Maser Consulting