

Department of
Public Works

Almar Dyer
Commissioner, Liaison

John Wolick Director



Making It Better, Together.

Department of Public Works
Charles J. DePalma Complex
2311 Egg Harbor Road
Lindenwold, NJ 08021
Phone: (856) 566.2980
Fax: (856) 566.2987
highway@camdencounty.com
CamdenCounty.com

C.R. 689 Berlin-Cross Keys Road Improvement Project Contract 2
Townships of Gloucester and Winslow, Camden County, New Jersey
Camden County
Bid No. B15-20

Maser Consulting Project No 19002364G3

Progress Report # 7

Friday, April 16, 2021

Figure 1: Test pit near Old Bridge Rd



Figure 2: RCP/inlets delivered to job site



• **ITEMS COMPLETED THIS PAST WEEK**

- Contractor continued placing silt fence in areas that were previously cleared (Completed silt fence placement on jobsite)
- Test pit performed to obtain information on 24" Sanitary Sewer Main
- Test pit performed to obtain information on 12" Sanitary Sewer Stub
- Headwalls delivered to jobsite for pipe crossing in front of Camden County Technical School

- Stripping of topsoil around jobsite
- Drainage structures delivered to jobsite (Inlets, RCP)
- Biweekly meeting held on 4/14/21

- **PROPOSED PROGRESS OVER THE NEXT TWO WEEKS**
 - Begin drainage installation near Camden County Technical School
 - Install headwalls in front of Camden County Technical School
 - Haul removed topsoil to staging area and place into stock pile
 - Continue shipment of storm drainage pipe/structures
 - Delivery of Ductile Iron Pipe for pipe crossing near Old Bridge Rd

- **NEXT MEETING**
 - Biweekly meeting 4/28/21

Notice to Proceed Date: February 15, 2021

Contract Completion Date: January 16, 2022

Anticipated Completion Date: February 15, 2022

Prepared By: Brian Hirsh

Maser Consulting